

**REAL COUNTY
COUNTY ROAD UNDERGROUND CONDUIT REQUEST**

NAME: _____

MAILING ADDRESS: _____

HOME PHONE NUMBER: _____

CELL PHONE NUMBER: _____

EMAIL ADDRESS: _____

Designated county personnel must approve in advance in writing all materials used and all installations. Future use of conduit will require an additional permit.

ROAD CROSSING LOCATION: _____

SUBDIVISION: _____

GPS COORDINATES: _____

Location of road or property crossing must be approved in writing by designated county personnel and GPS location recorded.

PLANNED DATE TO BEGIN CONSTRUCTION: _____

Designated county personnel must be present at all times when construction of road or property crossing is in progress. No work is to be done without designated county personnel present. Further, **upon completion of work, Permit Requestor, contractor, or agent thereof, shall conduct a post inspection review with an authorized Real County representative to ensure the the road is restored to its prior condition.**

CONDUIT REQUESTED TO BE USED (SIZE, TYPE & LENGTH: _____

A maximum of 6" diameter conduit may be installed. Conduit minimum standards shall be Polyethylene Pipe of Standard Diameter Ratio (STD) 11. Length of conduit will be determined by site characteristics. All trenches, ditches, or excavations shall be a minimum depth of 36" and may be required to be at a deeper depth based on site characteristics. All trenches, ditches, or excavations shall be back filled with concrete up to natural grade, and thereafter proper road materials will be re-applied. No materials shall be placed in said excavations above the depth of 24" below the surface.

Upon completion and approval in writing by designated county personnel, all conduits become the property of Real County.

PERMIT REQUESTOR/APPLICANT ACKNOWLEDGMENT:

Any variance in work performed inconsistent with the terms or requirements herein, which are not approved in writing by the Commissioners Court of Real County, Texas, shall be grounds for revocation of pre-approved work, and further entitle Real County, Texas to injunctive relief together with damages and reasonable attorneys fees for any action brought to enforce the requirements herein above. Further, work performed inconsistent with the terms or requirements herein shall relieve Real County, or any private company, from liability for damage to the Applicants property, when performing future road maintenance.

Applicant/Permit Requestor Signature

Printed Name

Date

REAL COUNTY APPROVAL/DISAPPROVAL & COMMENTS:

Signature of Designated Real County Personnel

Printed Name

Date

REAL COUNTY COUNTY ROAD UNDERGROUND CONDUIT REQUIREMENTS

Minimum requirements for installation of underground conduits for purposes of installing water pipes, private electric lines, or private communications lines across or under a county road or county property:

1. Designated county personnel must be notified in advance at least 24 hours prior construction on road or property crossing is in progress.
2. Designated county personnel must approve, in advance, all road materials to be used and all material to be installed. *Future use of conduit will require an additional permit if it involves any excavating, trenching, or digging.*
3. Location of road or property crossing must be approved in writing by designated county personnel and GPS location recorded. Any installs within or across the bed of a County Road shall be approved in advance.
4. All trenches, ditches, or excavations shall be a minimum depth of 36” and may be required to be at a deeper depth based on site characteristics. All conduit/materials shall be placed within said excavations at least 24” below surface level.
5. A maximum 6” diameter conduit may be installed. Conduit minimum standards shall be Schedule 80 PVC or Polyethylene Pipe of Standard Diameter Ratio (STD) 11 and shall be installed as a sleeve for any road or driveway crossings. Length of conduit will be determined by site characteristics.
6. All trenches, ditches, or excavations shall be back filled with air tamped base to natural grade, unless approved otherwise, and thereafter proper road materials will be re-applied.
7. Real County is NOT liable for any damages to conduit and/or fiber optic that may result from routine maintenance of County Roads.